

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230682
Address: 1501 SW ARBORWALK BLVD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|--------------------|----------|-----------------------------|
| Sanitary Sewer Construction Inspection | Patrick Schonfeldt | Partial | Thursday, December 14, 2023 |

Informational:

| | | |
|---|------|--|
| 1 | Misc | 11-6-23 PS Contractor excavating on north and south sides of 150 highway for bore pits for sanitary bore under highway. Contractor breaking heavy rock on north side. |
| | | 12-5-23 PS Contractor performing street bore for sanitary |
| | | 12-6-23 PS Contractor performing street bore for sanitary |
| | | 12-11-23 PS Contractor excavating bore pits on north side of 150. Contractor looking for sleeve. Bair prepping easement with tree removal |
| | | 12-13-23 PS Contractor core drilled existing manhole MH #60-163 and installed flex boot STA 10+00 |
| | | 12-14-23 PS Contractor laid sanitary pipe from existing manhole MH 60-163 to STA 11+00 and moving towards 12+00. PM Contractor laid sanitary pipe to 12+00 near MH 1-1 |

Comments: