

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231814
Address: 2201 NE TOWN CENTRE BLVD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------------------------|------------|----------|---------------------------------|
| Water Line - Construction Inspection | Nick Scott | Partial | Wednesday, November 15, 2023 |

Informational:

| | | |
|---|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Misc | 11-2-23 NS Site visited and crews started working on water line. 11-3-23 NS Site visited and crews constructed water pipe 11-6-23 NS Site visited and the crew is started to dig out the 30 inch water line that is exciting. 11-7-23 NS Site visited Crews are working on water main 11-8-23 NS Site visited Crews are putting rock over pipe and covering it 11-9-23 NS Site visited Crews are getting ready to do a hydro test 11-13-23 NS Site visited Crews are hitting rock 11-14-23 NS Site visited crews are covering pipe with rock and then dirt |
|---|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

Comments: