

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220350
Address: 2038 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Monday, December 18, 2023

Corrective Action Required:

1	Misc	12-18-23 Dustin A, SW is formed and aggregate is compacted. Slopes are in compliance . Approved to pour SW on west side of dw. Sw on east cannot be poured due to AtnT box in SW. Builder will need to contact developer to have it moved.
---	------	--

Comments: