

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20230682  
Address: 1501 SW ARBORWALK BLVD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                   | Inspector:         | Outcome: | Date:                           |
|---|--------------------|----------|---------------------------------|
| <b>Sanitary Sewer Construction Inspection</b> | Patrick Schonfeldt | Partial  | Wednesday,<br>December 20, 2023 |

Informational:

|   |      |   |
|---|------|---|
| 1 | Misc | 11-6-23 PS Contractor excavating on north and south sides of 150 highway for bore pits for sanitary bore under highway. Contractor breaking heavy rock on north side.   |
|   |      | 12-5-23 PS Contractor performing street bore for sanitary   |
|   |      | 12-6-23 PS Contractor performing street bore for sanitary   |
|   |      | 12-11-23 PS Contractor excavating bore pits on north side of 150. Contractor looking for sleeve. Bair prepping easement with tree removal   |
|   |      | 12-13-23 PS Contractor core drilled existing manhole MH #60-163 and installed flex boot STA 10+00   |
|   |      | 12-14-23 PS Contractor laid sanitary pipe from existing manhole MH 60-163 to STA 11+00 and moving towards 12+00. PM Contractor laid sanitary pipe to 12+00 near MH 1-1  |
|   |      | 12-19-23 PS Contractor installed pipe at 12+00 and is currently installing manhole SS 1-1 at STA 12+28.52, on north side of 150 contractor is breaking rock for installation of manhole SS 1-4. PM contractor placed manhole SS 1-1 |

and installing sanitary line at 13+00

12-20-23 PS Contractor installing pipe at 13+00, on north side of 150 crew  
dropping trench boxes and prepping pit

**Comments:**