

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216100
Address: 4813 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Wednesday, December 27, 2023

Corrective Action Required:

1	Misc	5-31-23 NS Site visited and the driveway and sidewalk is holding water did not pass. 12-7-23 Dustin A, No pre pour inspection was performed. Forms are still on . Section is unfinished and there is mud on sw. Failed, Will need to call in pre pour inspection in before rest is poured. Failure to do so will result in tear out. 12-14-23 Dustin A. Conditions have not changed 12-18-23 Dustin A, Conditions have not changed 12-27-23 Dustin A, Conditions have not changed
---	------	---

Comments: