

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20221050  
Address: 3112 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                | Inspector:     | Outcome: | Date:                           |
|----------------------------|----------------|----------|---------------------------------|
| <b>Sidewalk Inspection</b> | Dustin Agcopra | Partial  | Wednesday,<br>December 27, 2023 |

Corrective Action Required:

|   |      |   |
|---|------|---|
| 1 | Misc | 11-22-23 Dustin A, Sw is formed and aggregate is compacted. Slopes are in compliance. Approved to pour.<br>11-28-23 Dustin A, sw is poured, slopes are in compliance and forms are pulled.<br><br>12-18-23 Dustin A, White cure still needs added<br>12-27-23 Dustin A, conditions have not changed |
|---|------|---|

**Comments:**