CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232726

Address: 501 NW COLBERN RD, LEES SUMMIT, MO 640861810 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Erosion Sediment Control (ESC) Devon Perry Partial Tuesday, January 02,

Inspection 2024

Informational:

1 Misc 11-1-23 DP. Contractor was working on installing all erosion control on the

perimeter of the site.

11-6-23 DP. Contractor has erosion control installed and is currently in good

working condition.

11-9-23 DP. ESC is currently in good working order.

11-15-23 DP ESC is currently in good working order. No issues.

11-17-23 DP. Crew has rip rap on site to construct the construction entrance off of Colburn. Contractor has all sediment traps dug on the north property. The have started digging sediment traps on south side of zone 2. No issues.

12-4-23 DP. ESC is in good working order. There is a little of tracking from the entrance off of Colburn caused by the CIP contractor. I will touch base with the CIP inspector if it doesn't get cleaned up. ESS is not on site today.

12-12-23 DP. ESC is in good working order. Crew is moving dirt across colburn and knows to keep the road clean. They also have steel plates across the road

12-20-23 DP. ESC is in good working order. Need to keep up on remembering steel plates when crossing colburn Rd.

Informational:

2 Misc

1-2-24 DP. ESC is in good working order around the property. We do need to reestablish the construction entrances where the scraper trucks cross on both sides of Colburn Road. I know Mears in currently in the way but we need to figure out a way to get it established and maintained.

Comments: