

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20216100  
Address: 4813 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Wednesday, January 03, 2024

**Corrective Action Required:**

1	Misc	5-31-23 NS Site visited and the driveway and sidewalk is holding water did not pass. 12-7-23 Dustin A, No pre pour inspection was performed. Forms are still on . Section is unfinished and there is mud on sw. Failed, Will need to call in pre pour inspection in before rest is poured. Failure to do so will result in tear out. 12-14-23 Dustin A. Conditions have not changed 12-18-23 Dustin A, Conditions have not changed 12-27-23 Dustin A, Conditions have not changed 1-3-24 Dustin A, Conditions have not changed
---	------	---

**Comments:**