

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20221050  
Address: 3112 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Thursday, January 04, 2024

**Corrective Action Required:**

1	Misc	11-22-23 Dustin A, Sw is formed and aggregate is compacted. Slopes are in compliance. Approved to pour. 11-28-23 Dustin A, sw is poured, slopes are in compliance and forms are pulled.  12-18-23 Dustin A, White cure still needs added 12-27-23 Dustin A, conditions have not changed
---	------	---

**Comments:**