

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20225393  
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Dustin Agcopra	Partial	Thursday, January 04, 2024

Informational:

1	Misc	2-2-23 PS Made site visit to discuss project status with contractor. Contractor expected to have meeting with subs tomorrow to discuss timeline to begin work on water, sewer and storm within the month. Building footings expected to begin on 2-20-23.
		2-6-23 RH. No work being done on site today for development.
		2-15-23 PS No work being performed on site
		2-17-23 RH. No work for development on site.
		2-28-23 RH. Fire house is having footings being dug out today. No work for development today.
		3-2-23 RH. No work being completed on site today for development.
		3-7-23 RH. No work for development today.
		3-9-23 RH. No work for development today due to rain.
		3-15-23 RH. Spoke with contractor about water tie in and fire line eventual

tye in.

3-21-23 RH. No work being completed for development due to rain.

3-24-23 RH. No work for development today.

3-27-23 RH. No work for development today.

3-30-23 RH. No work being completed for development in the AM.

4-3-23 RH. No work for development in the AM.

4-10-23 RH. No work for development in the AM.

4-11-23 RH. No work for development in the AM.

4-12-23 RH. No work for development in the AM.

4-19-23 RH. No work for development in the AM.

4-21-23 RH. Masons are on site working on the building. No work for development in the AM.

4-24-23 RH. No work for development in the AM.

4-25-23 RH. No work for development in the AM.

4-26-23 RH. No work for development in the AM.

5-3-23 RH. No work for development in the AM.

5-5-23 RH. No work for development in the AM.

5-10-23 RH. No work for development in the AM.

5-15-23 RH. No work for development in the AM.

5-18-23 RH. No work for development in the AM.

5-19-23 RH. No work on site for development in the AM.

5-22-23 RH. No work on site for development in the AM.

6-8-23 BR No work for development

8-10-23 PS Contractor working on interior of building, no exterior work.

10-12-23 PS No work for development today

10-20-23 Dustin A, Called to look at the east side of building for possible

pour. Informed super that is was to wet due to it raining all day. Also suggested a possible proof roll for later this week.

12-28-23 Dustin A, Contractors working on detention pond.

12-29-23 Dustin A, No activity today for our department.

Informational:

2            Misc

1-2-24 DP. No work for development today. Mike did mention that the plan is for the sidewalk crew to come form and pour public sidewalk on thursday of this week. He mentioned that they knew to bring blankets.

1-4-24 Dustin A, No work for us being done

**Comments:**