

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224825
Address: 2601 NE COLBERN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|------------|----------|--------------------------|
| Sanitary Sewer Construction Inspection | Nick Scott | Passed | Friday, January 05, 2024 |

Informational:

| | | |
|---|------|--|
| 1 | Misc | 10-4-22 AN we now have approved plans. Redford has begun trenching to start laying the low pressure sewer main 10-5-22 AN spoke with Patrick from Redford, need tracer wire on sewer main and services . 10-5-22 AN crew is installing the tracer wire on the main and to the check valve . Pic of check valve attached 10-6-22 AN still laying the the low pressure main and services 10-7-22 AN crew is fusing pipe for install next week 10-10-22 AN crew has all of line 1 installed sta 10, 9,8,7,6,5,4,3,2,1,0 10-10-22 AN working on line 3 sta 23 - 11 10-4-22 AN we now have approved plans. Redford has begun trenching to start laying the low pressure sewer main 10-5-22 AN spoke with Patrick from Redford, need tracer wire on sewer main and services . 10-5-22 AN crew is installing the tracer wire on the main and to the check valve . Pic of check valve attached 10-20-22 AN. Redford is still working on the sewer by the entrance of blackwell. All three cul de sac are now completed 11-9-22 AN boring company has begun boring on blackwell 11-10-22AN. Still boring 11-14-22 AN. All the boring is completed and we will test the line before it is |
|---|------|--|

connected to the main

11-16-22 AN. Crew has began to dig up the front yard for their sewer tie in
11-16-22 AN low pressure sewer is now tied into the gravity main. 2 pic
attached

1-12-23 DP crew was exposing utilities at the location for the air relief valve.
The approved area will not work due to utilities, they are taking the
information back to their Engineers.

1-5-24 NS Site visited and it appears all work is complete and test passed.

Comments: