

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20221120
Address: 1037 SW ARMIE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Passed	Monday, January 08, 2024

Informational:
1 Misc

02/21/23 Tuesday JMJ (Pat 816-510-6600)
Sidewalk- Pre-inspection forms and materials passed.
3-3-23 DP. Sidewalk on the south side of the house is in compliance and passed. Issuing a partial because the other half of the SW still needs finished.

4-18-23 DP. Sidewalk on the SWest side was formed, aggregate compacted, cross slopes in compliance but conditions can change. Approved to pour

1-8-24 Dustin A, SW is poured and forms pulled. Slopes are in compliance .
Passed

Comments: