

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215211

Address: 4023 NE SAGAMORE DR, LEES SUMMIT, MO 640644025 NE SAGAMORE DR, LEES SUMMIT, MO
640644027 NE SAGAMORE DR, LEES SUMMIT, MO 640644021 NE SAGAMORE DR, LEES
SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Friday, January 12, 2024

Partial Correction:

1 Misc

4027:

- Protect csst gas line at entry into fireplace
- wall change not per plans between laundry and master closet resubmit plans with new changes
- missing nuts at basement sill plate
- Seal wall at SE basement wall sill plate

4025:

- Missing stud in kitchen next to ductwork
- Protect csst gas line at entry into fireplace

4023:

- Protect csst gas line at entry into fireplace

4021:

- wall change not per plans between master closet and laundry resubmit plans with new changes
- Seal wall at NE basement wall sill plate
- **Basement finish-Underslab plumbing OK

Comments: