

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20234540

Address: 2070 NW LOWENSTEIN DR, Unit:C, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Failed	Friday, January 12, 2024

Corrective Action Required:

1	Misc	-Provide bocca plates at top and bottom track where dwv is less than 1.25" to face of framing -Protect all dwv and pex within 1.25" of face of framing -Install grommets at all pex lines penetrating metal framing members -Provide green ground screw at switch near lobby -Secure all mc within 12" of box
---	------	---

Comments: