

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20224162  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:       | Inspector:  | Outcome: | Date:                      |
|-------------------|-------------|----------|----------------------------|
| <b>Site Visit</b> | Devon Perry | Partial  | Thursday, January 18, 2024 |

Informational:  
1 Misc

Schlagel onsite staking for water lines and verifying installed structure elevations. 10/18/22 ES

12-27-22 RH. No work being completed on site today.

4-26-23 DP. Crew has been working on installing a 4" drain pipe that runs in front of the storm boxes.

6-12-23 DP. Crew is trying to figure out the best practice to install their 20" curb.

10-17-23 DP. Contractor was doing dirt work and spreading seed along Lumberman's row.

11-17-23 DP. Landscapers are on site today and are currently laying grass seed. The seed that was laid on 10-17 started to come up but very hit and miss/thin.

1-18-24 DP. Waiting on 70% vegetation before issuing final acceptance.

**Comments:**

