

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20234940
Address: 4720 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Monday, January 22, 2024

Corrective Action Required:

1	Misc	-Exterior not inspected at this time. Check all nailing per code -Nail all holes at garage PFH straps -Add another 1/2" anchor for garage steel column -Fb duct chase in master closet from attic space -Fasten together the 3 plies of 24" lvl -Support the stair landing with treated studs -Fb basement bathroom wall from ceiling spaced; provide vertical fire blocking for wall per code in basement bedroom -Anchor basement steel columns
---	------	--

**OK TO INSULATE

Comments: