

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20232719
Address: 1534 SW ARBOR FALLS DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Passed	Thursday, January 25, 2024

Informational:

1	Misc	12-14-23 Dustin A. SW is formed and aggregate is compacted. Slopes are in compliance approved to pour. Will need white cure applied 12-18-23 Dustin A, blankets still on , will come back in week 12-27-23 Dustin A, conditions have not changed 1-5-24 Dustin A, Blankets removed. White cure has been put on incorrect. Will need to be fixed 1-25-24 Dustin A, After review with RH cure will pass
---	------	---

Comments: