

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20221049
Address: 808 NE ALGONQUIN ST, LEES SUMMIT, MO 64064
806 NE ALGONQUIN ST, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, January 30, 2024

Corrective Action Required:

1	Misc	804: -Have engineer OK/address floor framing underneath master bathroom tub -Sister another joist to the notched double joist under front bathroom **or have engineer address **OK TO ROCK
		806: -Tie down both ends of girder truss to wall **at the other end above entry door -Engineer to address repair for damaged trusses above great room and above master closet **Need truss repair detail for truss above living room; for the truss above master closet, nail 2x4 with 3 rows of nails spaced 4" on center -Sister another joist to the notched double joist under front bathroom **Reinstall electrical -Move GB from rear wall. Provide a receptacle per code
		808-OK TO ROCK

Comments: