

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20233152

Address: 451 SE OLDHAM PKWY, Unit:B, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Patrick Schonfeldt	Passed	Wednesday, January 31, 2024

Informational:

1	Misc	1-31-24 PS Inspected line from sewage injector pump at building B to cleanout at building A per plans. Approved to backfill line. Recall for inspection of pump after placement and connection of oil/grease interceptor to pump PM. Inspected oil/grease interceptor connection to pump, ok to backfill
---	------	--

Comments: