

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216099
Address: 4728 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Nick Scott	Partial	Friday, February 02, 2024

Informational:

1 Misc

Between Nick and myself we have been out here multiple times today and they are still not ready. Talked to the foreman on site and he said they are going to push it to next week. Told them to recall in for a pre pour inspection when ready.

2-2-24 Dustin A, SW is formed and aggregate is being compacted monday morning. Will re check then

Comments: