

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216099
Address: 4728 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Partial	Friday, February 02, 2024

Corrective Action Required:

1	Misc	6-14-23 DP. Between Nick and myself we have been out here multiple times today and they are still not ready. Talked to the foreman on site and he said they are going to push it to next week. Told them to recall in for a pre pour inspection when ready. 1-23-24 NS Site visited, no activity due to weather 2-2-24 DW is formed to city specs. Aggregate is being compacted monday morning before pour. Will stop by first thing and recheck 2-5-24 Dustin A, Came back by Approach is still not compacted. Contractor on site said they were pouring first thing monday morning (2-5-24), Nobody is on site. Aggregate is soft due to the rain. Cannot pour until doing so, Will need to recall pre pour inspection
---	------	---

Comments: