

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230889
Address: 410 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Friday, February 02, 2024

Informational:

1 Misc

01/02/24 Friday JMJ (Larry Brown Excavation)
Contractor installed approximately 120' of 15" HPDE and structure 10 & 11.

01/05/24 Monday JMJ (Larry Brown Excavation)
Contractor continued to installed 15" HPDE from outside structure 11 towards 12.
Approximately 80' of 15" HPDE shall be installed today.

Comments: