

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20234959
Address: 2207 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Tuesday, February 06, 2024

Informational:

1	Misc	1-31-24 Dustin A, Sw is formed and aggregate is compacted. Slopes are in compliance approved to pour. Will need to apply white cure 2-6-24 Dustin A, Sidewalk is poured and slopes are in compliance. There is one paned that is chippedthat will need to be replaced
---	------	--

Comments: