

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230889
Address: 410 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Tuesday, February 06, 2024

Informational:

1	Misc	02/02/24 Friday JMJ (Larry Brown Excavation) Contractor installed approximately 120' of 15" HPDE and structure 10 & 11.
---	------	--

Informational:

2	Misc	02/06/24 Tuesday JMJ (Larry Brown Excavation) Contractor has installed the storm line as-per project plans structure 12 was installed yesterday with approximately 80' of 15" HPDE pipe. Today storm structure 20 was installed & inlet storm drain were installed to grade.
---	------	---

Comments: