

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223975
Address: 204 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Dustin Agcopra	Partial	Tuesday, February 06, 2024

Informational:

1	Misc	1-2-24 DP. Sewer contractor was on site today. They set the Manhole (sampling manhole). They had the 4" pipe ran to the manhole and 4" coming out. They were trying to get to the 4x6 tee today but are going to leave it uncovered. They didn't have tracer wire installed when I was there, but said they would get it on. 2-5-24 Dustin A, Started sewer out of proposed sewer service manhole (#10), 2-6-24 Dustin A, Continued work on service line.
---	------	---

Comments: