

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225393
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Bobby Richest	Partial	Wednesday, February 07, 2024

Informational:

1	Misc	12-8-23 BR Contractor started pouring concrete parking lot stalls and 30' of driveway by the garage doors. Had to stop contractor from pouring do to weather.
		12-12-23 PS Contractor pouring concrete at trash enclosure and pavement just on the west side of building near fire truck bay doors. PM Contractor poured concrete at south side of building
		2-2-24 Dustin A, Contractor breaking up and replacing cracked panels and curbs
		2-7-24 Dustin A, All Panels have been replaced.

Comments: