

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225393
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Wednesday, February 07, 2024

Informational:

1 Misc

11-7-23 BR Contractor formed sidewalk entrance and ADA ramp up and aggregate is place plus compacted ready for concrete.

11-8-23 BR Entrance sidewalk and ADA ramp is concrete to specifications.

1-11-23 PS Checked surface temps for public sidewalks below blankets, subgrade surface below freezing. Not approved for pour. Recall when conditions improve

1-25-24 Dustin A, Inspected the Sw near south side door, Approved to pour,
1-29-24 Dustin A , Inspected what's been poured so far. A top hat for a valve is to high in ADA ramp. Informed contractor its a trip hazard and will need to be fixed.

1-30-24 Dustin A, The rest of the SW is formed and meets city specs , approved to pour.

2-7-24 Dustin A, Sw is poured. There is a cracked panel that will need to be replaced.

Comments: