

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231204
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Partial	Tuesday, February 06, 2024

Informational:

1	Misc	12-12-23 BR Contractor installed 200' of 8" private water line A at STA. 13+00 - STA. 11+00. along with tee's and values.
		12-14-23 BR Contractor installed 500' of 8" private water line A at STA. 11+00 - Sta. 5+62 at the 22.5 bend.
		12-19-23 BR Contractor installed 300' of 8" private water line A at . 5+62 at the 22.5 bend - STA. 2+13.
		1-4-23 BR Contractor installed 110' of 8" private water line A at STA. 2+12 - STA. 1+09.
		2-6-24 BR Contractor installed 350' of 8" private water line A at Sta. 13+00 - 16+50.
		2-7-24 BR Contractor installed 200' of private water line A at Sta. 16+50 - Sta. 16+90 and installed fire hydrant assembly.

Comments: