## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRRES20234049Address:2210 SW OSAGE DR, LEES SUMMIT, MO 640822208 SW OSAGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Sidewalk Inspe	ection	Dustin Agcopra	Failed	Monday, February 12, 2024
Informational:				
1 Misc		<ul> <li>2-8-24 Dustin A, This is for 2210 and 2208, SW is formed. Aggregate is compacted, slopes are correct. There is a existing panel that is cracked on 2208 that needs to be replaced and there is a chipped panel on 2210 that will need to be replaced.</li> <li>2-12-24 Dustin A, SW is poured and slopes are in compliance but there was no white cure used per city specs. Crack was replaced. The SW was not poured to existing panel on west side. Now becomes a trip hazard with a 4-6 in gap between panels. Fail.</li> </ul>		

**Comments:**