

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20236311  
Address: 420 SW LONGVIEW BLVD, Unit:200, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Khanh Nguyen	Failed	Thursday, February 15, 2024

Corrective Action Required:

1	Misc	-Support ceiling light fixtures -Cannot use ceiling grid support wires to support the MC cable. Install independent support wires for the MC cables and identify these with color tags, paint, other other means -Secure all flexible raceways within 12" of boxes; secure FMC every 3 ft -Secure EMT raceway within 3 ft of the boxes -Provide exhaust fans for restrooms
---	------	--

Comments: