

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20225393  
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection</b>	Adam Nacke	Passed	Friday, February 16, 2024

Informational:

1 Misc

3-10-23 RH. Spoke with Site Rite about water line consturciton. Copper will be used from main to the meter and copper going 10' out from the meter.

3-20-23 RH. Contractor ran fire line from slab down and under the footing toward the main. Ductile Iron was used pipe war wrapped and thrust block was poured. Copper was ran next to fire line for service line. Flowable fill will be used around pipe to support footing.

3-23-23 RH. Contractor is digging out for water service line today. They will place copper between meter and main then place coper to meter. Contractor then placed copper from under slab to meter and from the meter to the tap.

**Comments:**