

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225393
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Bobby Richest	Partial	Friday, December 15, 2023

Informational:

1 Misc

11-1-23 BR Contractor tore out existing curb on west side of building.

11-2-23 BR Contractor formed up driveway curbs plus approach along with the curbs on the west side of building.

11-30-23 BR Contractor pour curbs around building to LS specifications.

12-15-23 BR Contractor pour the reminder of curbs around the building and driveway approach curbs to LS specifications.

Comments: