

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225393
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Bobby Richest	Passed	Friday, February 16, 2024

Informational:

1 Misc

3-13-23 DP. Water dept. told contractor that they are going to sub out the water tap due to it being HDPE. The earliest they can do the tap now is Monday 3/21/23. I had the contractor come and cover the water main with concrete blankets since it will be exposed for so long.

3-20-23 RH. Copper line was used from main to meter then all the way to building.

Comments: