

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20230682  
Address: 1501 SW ARBORWALK BLVD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Patrick Schonfeldt	Partial	Friday, February 23, 2024

Informational:

1	Misc	2-20-24 PS Contractor set storm box ST P1-2 at 10+37.01, excavating at 11+00 for RCP storm pipe. PM contractor set RCP storm pipe from ST P1-2 to 10+50 and set storm box ST P1-3
		2-21-24 PS contractor setting RCP storm pipe at 11+00 towards ST P1-3
		2-22-24 PS Contractor installing final RCP pipe to box ST P1-3 on south line. Contractor laid final RCP pipe to ST P1-3 and provided gravel cover over pipeing
		2-23-24 PS Contractor poured collars at RCP storm boxes ST P1-2 and ST P1-3

**Comments:**