

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20225624  
Address: 204 SW M 150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Dustin Agcopra	Partial	Monday, February 26, 2024

Informational:

1	Misc	2-8-24 Dustin A, Water is installed in hollywood, flowable fill is installed with concrete cap. 2-15-24 Dustin A, The T on hollywood was installed as well as the t for the hydrant. 2-22-24 Dustin A, Water line extension is ran to bout 10 ft from existing. Ready for hydrostatic and chlorine test.
---	------	--

**Comments:**