



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20110759, Building Permit - Commercial  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Passed	Tuesday, August 16, 2011

<b>In-wall Inspection</b>	John Borns	Partial	Tuesday, August 16, 2011
---------------------------	------------	---------	--------------------------

Partial Correction  
1 MISC

OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS @ LOCATIONS: 00; 01; 02; 3; 4; 5; 06; 8; 09; 10; 11; 13; 15; 17; 18; 19; 21; 23; 25; 27; 29; 30; 31; 33A; 35A; 38; 40; PATIENT ROOMS 52-69 INCLUDING MEP BUMP-OUTS; 71; 73; 74; 75; 77; 80; 81; 82; 83; 84; 85; 33B; 35B;

**Comments: RATED ASSEMBLIES AS FOLLOWS APPROVED TO TAPE, MUD, & FIRE-SEAL:**

**OK TO TAPE, MUD, AND FIRE-SEAL FOLLOWING RATED WALLS: 02; 04; 06; 08; 09; 10; 13; 15; 17; 19; 21; 27; 29; 30; 69 PER RFI #1; 83; 84**

**RATED ASSEMBLY @ NORTH, WEST, & SOUTH WALLS @ FUTURE ELEVATOR SHAFT: FRAMING + LINER BOARD OK TO COVER WHEN READY; 1ST LAYER OF 1/2" GWB; 2ND LAYER OF 1/2" GWB**