## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **STOP WORK ORDER**

## ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE PROSECUTED

Permit #: PRRES20236587 Address: 1404 NE ERNEST WAY, LEES SUMMIT, MO 64086

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:		Inspector:		Outcome:	Date:
Erosion Control		Khanh Nguyen		Failed - Stop Work	Wednesday, February 28, 2024
Corrective Action Required					
1	DCM5 ESC INSP DENIED		REQUESTED INSPECTION(S) DENIED DUE TO LACK OF EROSION CONTROL. EROSION CONTROL SHALL BE INSTALLED ALONG THE DISTURBED SOIL TO PROTECT THE CREEK FROM SILT RUNOFF		
Corrective Action Required					
2	2 DCM2 ESC DEFICIENT INSTALLATION		DEFICIENT EROSION CONTROL INSTALLATION. WHERE INSTALLED, BOTTOM OF THE SILT FENCE MUST BE BURIED MIN 6" BELOW SOIL. IF WATTLES ARE USED AS EROSION CONTROL, IT MUST BE STAKED DOWN TIGHT TO THE SOIL. ENDS OF WATTLES MUST BE LAPPED WITH NO GAPS.		
				P-WORK ISSUED UNTIL ERO PLIANCE	DSION CONTROL IS IN

**Comments:**