

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220350
Address: 2038 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Passed	Thursday, February 29, 2024

Corrective Action Required:

1	Misc	12-27-23 Dustin A, Part of sw is poured. will need rest as well as white cure added 1-4-24 Dustin A, conditions have not changed. reminder atnt box will need to be moved 1-25-24 Dustin A, cure added 2-1-24 Dustin A, box still needs to be moved before pour 2-20-24 Dustin A, box has been moved. Missing sections have been poured. White cure was not applied correctly per city specs 2-22-24 Dustin A, Inspection was called in. Previous problem has not been addressed. Talked with Bob (contractor) and he understands what needs to be done. Will call when its fixed 2-29-24 Dustin A, SW has been recured. Passed
---	------	--

Comments: