

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20232719
Address: 1534 SW ARBOR FALLS DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Friday, March 01, 2024

Informational:

1	Misc	12-14-23 Dustin A. dw is formed. aggregate is compacted . and depth is in compliance. Will need to maintain ADA specs through approach. Approved to pour 12-18-23 Dustin A, blankets still oc, will come back in a week 12-27-23 Dustin A, dw is poured, slopes are in compliance. left panel is cracked. Fail 3-1-24 Dustin A, Dw panel has been replaced. Passed
---	------	---

Comments: