

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20234959  
Address: 2207 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Passed	Tuesday, March 05, 2024

Informational:

1	Misc	1-31-24 Dustin A, Sw is formed and aggregate is compacted. Slopes are in compliance approved to pour. Will need to apply white cure. 2-6-24 Dustin A, Panel is chipped broken. Will need to be replaced. 3-5-24 Dustin A, Passed
---	------	--

**Comments:**