

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240196
Address: 1712 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Kyle Beard	Failed	Tuesday, March 05, 2024

Corrective Action Required:

1	Miscellaneous Correction	Excavated dirt on to lot to the west needs to have erosion control installed.
---	--------------------------	---

Corrective Action Required:

2	Miscellaneous Correction	-Excavated dirt put on lot 1800 SW Hightown and lot dirt has encroached and entered the city storm water drain along the North/West corner. - Storm water drain needs to be cleaned out and proper erosion control must be completed
---	--------------------------	---

Stop work order will be issued in three days if proper erosion control measures are not installed
03/05/24 KBEARD

Comments: