



# LEE'S SUMMIT MISSOURI

## Substantial Completion and Temporary Occupancy Extension Request

<b>Permit Number</b> PRRES20221207	<b>Date</b> 3/7/2024
<b>Project Name</b> Cobey Creek #146	<b>Project Address</b> 3525 SE CORBIN DR, LEES SUMMIT, MO 64082

**Instructions:** This form must be completed to request the extension of additional time on a project.

### Reason for Delay:

Provide a brief description of why the remaining items of work were unable to be completed during the initial completion period.

The project was placed on hold until it received a buyer. Build went under contract 1.22.2024

#### Development Services

220 SE Green Street | Lee's Summit, MO 64063 | P: 816.969.1200 | F: 816.969.1221 | cityofLS.net



# LEE'S SUMMIT MISSOURI

## Schedule for Completion:

Provide a brief schedule of expected completion dates for the remaining corrective actions not yet complete. Inspections may be viewed by visiting this link and inputting the permit number:

<https://devservices.cityofls.net/Permit/Locator>

Project is at Finishes and is expected to close by 3/26/2024

**Name:** Bruce Roach

**Phone:** 816- 434 - 5074 ext 319

**E-Mail:** brucer@summithomeskc.com

## City Review:

This request will be reviewed by City Staff associated with this project to determine if the extension is warranted. If additional information or clarification is needed, staff will contact the person below to resolve these matters. Reviews are typically completed within two business days and if additional time is required the signee will be contacted with the timeframe for completion.

**Approval (City Use):** \_\_\_\_\_

**Date:** \_\_\_\_\_

## Development Services

220 SE Green Street | Lee's Summit, MO 64063 | P: 816.969.1200 | F: 816.969.1221 | [cityofLS.net](http://cityofLS.net)