

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230487
Address: 2701 NE HAGAN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Patrick Schonfeldt	Partial	Wednesday, March 13, 2024

Informational:

1	Misc	3-6-24 PS Crew on site w/ ESS installing sanitary pipe. Discussed w/ Nathan of ESS. Sanitary pipe currently 98' out of Manhole AA3 STA 4+75 3-8-24 PS Crew excavating and installing sanitary pipe at STA 6+50 3-13-24 PS Contractor has Hagan Rd closed for sanitary street crossing, public works approved, contractor has traffic control permit, verified signage per drawings PM contractor excavated from manhole AA4 to 8+00 at Hagan street crossing. Contractor beginning to set sanitary line at manhole
---	------	--

Comments: