

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20231337

Address: 940 NE COLBERN RD, LEES SUMMIT, MO 64064900 NE COLBERN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Patrick Schonfeldt	Partial	Wednesday, March 13, 2024

Informational:

1 Misc

3-12-24 PS Contractor installing storm HDPE and setting box 2-2, STA 2+09.15 at time of inspection. PM Contractor set storm box 2-3 at STA 2+43.15

3-13-24 PS Contractor set storm box 3-1 and ran HDPE connecting box 3-1 to 2-3. PM Contractor set HDPE to storm box 2-2 and HDPE from 2-2 to 2-3, contractor excavating for flared end section 2-4

Comments: