

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230682
Address: 1501 SW ARBORWALK BLVD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-------------------------|--------------------|----------|---------------------------|
| Pavement-Surface | Patrick Schonfeldt | Partial | Wednesday, March 13, 2024 |

Informational:

1 Misc

3-12-24 PS Concrete crew preparing for concrete pour this morning on west lane of Arboridge Dr, 18" #5 epoxy coated dowels have been placed in existing concrete 12" oc, flowable fill surface prepped for pour. PM concrete surface completed on west lane, curbs were poured monolithic as surface to match existing street design, white cure applied to surface

3-13-24 PS Concrete crew preparing for concrete pour this morning on east lane of Arboridge Dr, 18" #5 epoxy coated dowels have been placed in existing concrete 12" oc, flowable fill surface prepped for pour. PM Concrete surface completed on east lane, curbs poured monolithic as surface to match existing street design, white cure applied to surface

Comments: