

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20230660  
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Bobby Richest	Partial	Wednesday, March 13, 2024

Informational:

1	Misc	11-20-23 Dustin A, No work being done due to rain 11-21-23 Dustin A, No work Due to muddy conditions. 11-22-23 Dustin No work Being done for us today  12-8-23 BR No work being done for us. 1-19-24 Dustin A, No activity today due to frigid temperatures. 1-18-24 BR No work due to icy conditions 1-23-24 BR No work being done for us.  2-8-24 BR No work is being done for us.  2-15-24 BR No work is being done for us  3-4-24 BR Contractor is working framing on the building.  3-7-24 BR No work being done do to weather conditions.  3-11-24 BR Contractor is working on framing on the outside of building.  3-13-24 BR Contractor is working on framing on the building and adding roofing.
---	------	--

**Comments:**