

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215829
Address: 2051 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Wednesday, March 13, 2024

Informational:

1 Misc 6-21-23 DP. SW was Formed, aggregate compacted.

Corrective Action Required:

2 Miscellaneous Correction 10-4-23 DP. I came by this address to do a final and there is too much erosion on the sidewalk to check cross slopes. Please clean this up and call in for a final inspection so this can be closed out. Thanks.

Corrective Action Required:

3 Miscellaneous Correction 3-13-24 Dustin A, SW still has forms on it. Cannot pass until removed. Will need to call back in in once corrected

Comments: