

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20225393  
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Dustin Agcopra	Failed	Thursday, March 14, 2024

Informational:

1	Misc	12-8-23 BR Contractor started pouring concrete parking lot stalls and 30' of driveway by the garage doors. Had to stop contractor from pouring do to weather.
		12-12-23 PS Contractor pouring concrete at trash enclosure and pavement just on the west side of building near fire truck bay doors. PM Contractor poured concrete at south side of building
		2-2-24 Dustin A, Contractor breaking up and replacing cracked panels and curbs
		2-7-24 Dustin A, All Panels have been replaced.
		2-14-24 Dustin A, Drive is in just needs to attach to city street
		2-16-24 Dustin A, Drive attached. Passed
		3-6-24 Dustin A, There is a cracked panel on the south side.l

**Comments:**