

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233000
Address: 2769 SW 11TH ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Partial	Thursday, March 14, 2024

Corrective Action Required:

1	Misc	2-29-24 Dustin A, SW on left of dw a panel been removed. As well as the aggregate. Will need another pre pour inspection before they pour 3-7-24 Dustin A, panel that was cut out was laid back in. That panel will need to be removed and new one will need to be poured with a new pre pour inspection before they pour 3-14-24 Dustin A, Replacement panel formed, Approved to pour
---	------	--

Comments: