

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20234839
Address: 3233 SW MARY ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Thursday, March 14, 2024

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">- Grid pattern nailing of portal frame missing on one side- Anchor bolts of portal frame to be middle third of plate and missing 2" washers and nuts- Plans call for 7 studs under I-beam in garage- Solid block sheeting breaks throughout garage- Provide joist hangers basement bottom of stairs , un supported or not enough support
---	------	--

Comments: